GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

RWS&S – Prakasam District - CPWS Scheme to Rajubangarupalem and 13 other habitations in Prakasam District – Post facto Extension of Agreement Time up to 30-08-2018 for a period of (791) days without imposing penalty – Accorded – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPEMNT (RWS-I) DEPARTMENT

G.O.RT.No. 51 Dated: 23-01-2019
Read the following:

1. G.O.Rt.No.1521, P.R&R.D(RWS-II) Dept., dt:16.08.2012.
2. From the Chief Engineer-II, RWS&S Dept., Vijayawada, Lr.No.AEE/DEE/13th FC/RWS&S/ Rajubangarupalem/PKM/2013-14, Dt:05.11.2018.
3. Govt. Memo No.30028/85/RWS-I/A1/2018, Dt:28-11-2018.
4. From the Chief Engineer-II, RWS&S Dept., Vijayawada, Lr.No.AEE/DEE/13th FC/RWS&S/R.B. Palem/PKM/2013-14, dated:05.01.2019

ORDER:

In the circumstances reported by the Chief Engineer-II, Rural Water Supply & Sanitation Department, Vijayawada in his letters 2nd & 4th read above, Government after careful examination of the proposal, hereby accord post facto extension of agreement time up to 30.08.2018 for a period of (791) days without imposing Liquidated Damages, as the delay was not attributable to Contractor in respect of the work "CPWS Scheme to Rajubangarupalem and 13 other habitations in Prakasam District".

2 The Engineer-in-Chief, Rural Water Supply & Sanitation Department, Vijayawada, Andhra Pradesh, shall take further necessary action accordingly in the matter.

3 A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr. K.S.JAWAHAR REDDY,
PRINCIPAL SECRETARY TO GOVERNMENT.

To
The Engineer-in-Chief,
Rural Water Supply & Sanitation Department, Vijayawada.
The Superintendent Engineer, RWS&S, Prakasam District.
Copy to:
PS to Minister (PR&RD, ITE&C)
PS to Prl.secy., (PR&RD, RWS).
Sf/SCs.

// FORWARDED : : BY ORDER //

SECTION OFFICER.